

South East Blackburn Delivery Programme

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	E B M E			
1		<b>Highways and Transport Capital Investment</b>	<b>900 days</b>	<b>Mon 06/11/17</b>	<b>Fri 16/04/21</b>					
2		<b>Growth Deal 3</b>	<b>900 days</b>	<b>Mon 06/11/17</b>	<b>Fri 16/04/21</b>					
3		<b>South East Blackburn GD3</b>	<b>900 days</b>	<b>Mon 06/11/17</b>	<b>Fri 16/04/21</b>					
4		<b>Feasibility</b>	<b>100 days</b>	<b>Mon 01/01/18</b>	<b>Fri 18/05/18</b>					
7		<b>Coordination Meeting with Hospital</b>	<b>1 day</b>	<b>Wed 19/12/18</b>	<b>Wed 19/12/18</b>					
9		<b>Preliminary Design</b>	<b>309 days</b>	<b>Mon 06/11/17</b>	<b>Thu 10/01/19</b>					
12		<b>Gateway Review</b>	<b>1 day</b>	<b>Thu 10/01/19</b>	<b>Thu 10/01/19</b>					
14		<b>Blackamoor Feasibility Study</b>	<b>71 days</b>	<b>Fri 01/02/19</b>	<b>Fri 10/05/19</b>					
20		<b>Surveys (Due by Dates)</b>	<b>196 days</b>	<b>Fri 25/01/19</b>	<b>Fri 25/10/19</b>					
51		<b>Detailed Design</b>	<b>170 days</b>	<b>Mon 14/01/19</b>	<b>Fri 06/09/19</b>					
54		<b>Gateway Review</b>	<b>1 day</b>	<b>Fri 06/09/19</b>	<b>Fri 06/09/19</b>					
56		<b>Planning</b>	<b>200 days</b>	<b>Fri 10/05/19</b>	<b>Thu 13/02/20</b>					
62		<b>Property</b>	<b>220 days</b>	<b>Mon 05/11/18</b>	<b>Fri 06/09/19</b>					
64		<b>Expression of Interest</b>	<b>15 days</b>	<b>Mon 06/05/19</b>	<b>Fri 24/05/19</b>					
69		<b>Procurement</b>	<b>52 days</b>	<b>Mon 09/09/19</b>	<b>Tue 19/11/19</b>					
70		Produce Documents and Finalise Design	25 days	Mon 09/09/19	Fri 11/10/19	55				
71		Tender (through Framework)	26 days	Mon 14/10/19	Mon 18/11/19	70				
72		Tender Submission (10am)	1 day	Mon 18/11/19	Mon 18/11/19	71FS-1 day				
73		Evaluation	2 days	Mon 18/11/19	Tue 19/11/19	71FS-1 day				
74		Consensus	1 day	Tue 19/11/19	Tue 19/11/19	73FS-1 day				
75		<b>Consultation and Letters of Support</b>	<b>230 days</b>	<b>Fri 11/01/19</b>	<b>Thu 28/11/19</b>					
80		<b>Draft FBC</b>	<b>76 days</b>	<b>Mon 11/02/19</b>	<b>Mon 27/05/19</b>					
83		<b>Final FBC (with costs)</b>	<b>128 days</b>	<b>Wed 26/06/19</b>	<b>Fri 20/12/19</b>					
84		Final FBC Drafting	105 days	Wed 26/06/19	Tue 19/11/19	81,74FF				
85		Input Cost Information	2 days	Tue 19/11/19	Wed 20/11/19	74FS-1 day,84FS-1 day				
86		Submit to Jacobs	1 day	Thu 21/11/19	Thu 21/11/19	85				
87		Jacobs Review	20 days	Fri 22/11/19	Thu 19/12/19	86				
88		Jacobs Submit Report to LEP	1 day	Fri 20/12/19	Fri 20/12/19	87				
89		<b>Approvals</b>	<b>78 days</b>	<b>Thu 21/11/19</b>	<b>Mon 09/03/20</b>					
90		Executive Board (Approval of SOBC) (Indicative Date)	1 day	Thu 21/11/19	Thu 21/11/19	86FS-1 day				
91		TFL (Confirmed Date)	1 day	Thu 30/01/20	Thu 30/01/20	90,88FS+28 days				
92		LEP Board (Indicative Date)	1 day	Fri 21/02/20	Fri 21/02/20	91FS+15 days				
93		Appoint	1 day	Mon 09/03/20	Mon 09/03/20	92FS+10 days				
94		<b>Construction Phase</b>	<b>289 days</b>	<b>Tue 10/03/20</b>	<b>Fri 16/04/21</b>					
95		Mobilisation	24 days	Tue 10/03/20	Fri 10/04/20	93				
96		Start on Site	1 day	Mon 13/04/20	Mon 13/04/20	95,61				
97		<b>Haslingden Road</b>	<b>265 days</b>	<b>Mon 13/04/20</b>	<b>Fri 16/04/21</b>					
98		Phase 1 - Beehive Roundabout to DW Roundabout	14 wks	Mon 13/04/20	Fri 17/07/20	96FS-1 day				
99		Phase 2 - Beehive Roundabout to West of Shadsworth Road Roundabout	14 wks	Mon 20/07/20	Fri 23/10/20	98				
100		Phase 3 Utility Diversions	14 wks	Mon 27/07/20	Fri 30/10/20	99SS+1 wk				
101		Phase 3 - West Shadsworth Road to Old Bank Lane	24 wks	Mon 02/11/20	Fri 16/04/21	99,100				
102		Completion	1 day	Fri 16/04/21	Fri 16/04/21	101FS-1 day				
103		<b>Demolition of Hospital Barn ( Dates and Activites given by BwDBC)</b>	<b>146 days</b>	<b>Mon 06/01/20</b>	<b>Mon 27/07/20</b>					

Project: South East Blackburn Delivery Programme V0.14  
Date: Wed 09/10/19

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			