


M55 Heyhouses Timeline Jan 2019

LCC Construction timeline (follows Kensington's approach)- all durations are in whole months		Date produced: 24/01/2018																																																																				
Item	Action	Dur wks	2017												2018												2019												2020												2021												2022							
			Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Oct	Nov	Dec	Jan								
1	see note below																																																																					
3	Detail Design and Docs	56																																																																				
	Legal agreements 9inc KDL	28																																																																				
	Funding approvals	56																																																																				
	LCC Cabinet FINAL approval	12																																																																				
	LEP Board	8																																																																				
4	Specification B of Q, contract documents	8																																																																				
5	Publish SQ (Supplier Questionnaire) and review	12																																																																				
6	Tender Period (standstill)	12																																																																				
	Advanced Contract (utilities)	43																																																																				
	Contractor mobilisation	4																																																																				
8	Construction contract duration	68																																																																				
	Construction period																																																																					



Advanced contract utilities has changed from 18months to 8 months	04/09/2018
Procurement Publish SQ has changed from Oct 18 to nov 2018	29/11/2018
Surcharging has been combined with construction	10/12/2018
	10/12/2018
construction updated 14/1/2019	14/01/2018