

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
A6 Broughton Bypass	Lancashire County Council David Leung David.Leung@lancashire.gov.uk	Bypass to provide relief to the congested A6 north of Preston and help unlock 1,400 new homes.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£29.780M	£15.500M	£15.499M	<ul style="list-style-type: none"> Releasing Growth Potential
Advanced Manufacturing Capital for Skills Development & Employer Engagement	Lancaster University & BAE Systems Chris Lambert c.g.lambert@lancaster.ac.uk	The project centres on the purchase of equipment to be situated at both Lancaster University and Lancashire Enterprise Zone (EZ) sites. The environments at both Lancaster and the EZ will provide Lancashire learners with access to unique, nationally leading and highly relevant equipment informed by underlying research expertise.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£0.845M	£0.660M	£0.660M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
ACaDEmE Plus	Lancaster University & BAE Systems Chris Lambert c.g.lambert@lancaster.ac.uk	ACaDEmE Plus will continue to support economic growth within Lancashire's Advanced Engineering and Manufacturing (AEM) sector through the enhancement of specialist facilities, enabling access to research-led expertise that supports innovation for new product and process development. The extension will add further capability to the engagement portfolio at Lancaster University, in particular through expanding the additive manufacturing capacity and by introducing the use of universal robotics technology into a technology demonstration facility within the Engineering Department.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£0.538M	£0.471M	£0.436M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Advanced Manufacturing Research Centre NW – Samlesbury	Sheffield University Emma Hutton e.hutton@amrc.co.uk	Delivery of a new regional hub of the national Advanced Manufacturing research Centre (AMRC) at the Samlesbury EZ site. The proposal is key to lifting productivity and growth in a priority growth sector of local and national significance and will enable Lancashire's businesses to compete and trade internationally. The proposal builds on Lancashire and Sheffield's successful Science and Innovation Audit submission to Government – the Northern Powerhouse Advanced Manufacturing Corridor. The proposal also complements existing Growth Deal investment in UCLan's Engineering and Innovation Centre in Preston.	<ul style="list-style-type: none"> Project Live with works underway on site. PC due Sep 21. 	£20.000M	£20.000M	£6.147M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Blackburn – Bolton Rail Corridor	Blackburn with Darwen Borough Council Adam Nickson Adam.nickson@blackburn.gov.uk	Track enhancement and station improvements to allow additional train frequency/reliability between East Lancashire and Greater Manchester to increase usage/performance and support development activity.	<ul style="list-style-type: none"> Capital build complete. Output reporting underway. 	£14.268M	£12.400M	£12.400M	<ul style="list-style-type: none"> Releasing Growth Potential
Blackburn Town Centre Improvements	Blackburn with Darwen Borough Council Julia Simpson julia.simpson@blackburn.gov.uk	Orbital completion and public realm improvements.	<ul style="list-style-type: none"> Capital build complete. Output reporting underway. 	£0.755M	£0.200M	£0.200M	<ul style="list-style-type: none"> Releasing Growth Potential
Blackpool 21st Century Conference Centre and Hotel in Blackpool	Blackpool Council Lee Frudd Lee.Frudd@blackpool.gov.uk	Creation of a new conference centre and hotel scheme anchored at Blackpool's famous Winter Gardens which will enable Blackpool and Lancashire to compete for new growth opportunities. This proposal builds on the LEP's priority focus on the renewal of Blackpool, which is England's most deprived town, and complements Lancashire's emerging Devolution Deal with Government (HMT) to address chronic housing market failure in central Blackpool.	<ul style="list-style-type: none"> Project Live with works underway on site. PC due Aug 21. 	£28.835M	£17.841M	£15.510M	<ul style="list-style-type: none"> Renewal of Blackpool
Blackpool Airport Enterprise Zone	Blackpool Council Rob Green rob.green@blackpool.gov.uk	The development is to support a new 40,000 sq. ft. (4000sq m) manufacturing unit development at Blackpool Airport Enterprise Zone. The development would incorporate site preparation activity and the construction of the shell building, with the occupier to fit out to own tenant specific works and adaptation. Funding is specifically towards abnormals/remediation costs.	<ul style="list-style-type: none"> Project live with work underway. PC due Mar 21. 	£7.000M	£0.800M	£0M	<ul style="list-style-type: none"> Renewal of Blackpool

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
Blackpool Bridges	Blackpool Council Steven Gilmour steven.gilmour@blackpool.gov.uk	Maintenance of critical highways infrastructure, including Yeadon Way – one of Blackpool tourism's main arrival points.	• Project Complete – Capital works and contracted outputs achieved.	£11.365M	£3.780M Growth Deal funding approved	£3.780M	• Renewal of Blackpool
Blackpool Integrated Traffic Management	Blackpool Council David Simper david.simper@blackpool.gov.uk	The project will increase the flow of vehicular traffic on key transport routes to Blackpool promenade, attractions and development sites.	• Project Complete – Capital works and contracted outputs achieved.	£2.160M	£1.510M Growth Deal funding approved	£1.510M	• Renewal of Blackpool
Blackpool Town Centre Quality Corridors	Blackpool Council David Simper david.simper@blackpool.gov.uk	Environmental improvements to key Central Business District transport routes.	• Project live with work underway on site. PC due Jun 21.	£7.842M	£7.050M Growth Deal funding approved	£6.089M	• Renewal of Blackpool
Blackpool Tramway Extension	Blackpool Council Paul Grocott paul.grocott@blackpool.gov.uk	Extension of the tram system to integrate the tram and rail networks at Blackpool North.	• Project live with work underway on site. PC due Sep 21.	£22.835M	£16.400M Growth Deal funding approved	£16.401M	• Renewal of Blackpool
Burnley Vision Park	Burnley Borough Council Kath Hudson khudson@burnley.gov.uk	High quality 5 acre business park to accommodate advanced manufacturing engineering sectors and to include 46,000 sq. ft. first phase incubator, workspace and grow-on space. Delivered over 3 Phases, with Phase 1 funded via Lancashire Growth Deal.	• Capital element complete. • Output reporting underway.	£4.977M	£1.700M Growth Deal funding approved	£1.687M	• Innovation and Manufacturing Excellence
Burnley, Hyndburn, Pendle, Growth Corridor	Lancashire County Council John Gatheral John.Gatheral@lancashire.gov.uk	Transport and highways junction improvements to improve journey times and support employment and residential development activity.	• Project live with work underway on site. PC due Jun 21.	£14.315M	£8.000M Growth Deal funding approved	£7.129M	• Growing the Local Skills and Business base
Café Northcote at Cathedral Quarter	Blackburn With Darwen Borough Council Clare Turner clare.turner@blackburn.gov.uk	To develop the Cathedral's hospitality offer, including a new refectory known as Café Northcote, as well as conferencing and events facilities and an apprenticeship and scholar scheme within the hospitality industry.	• Project Complete – Capital works and outputs complete.	£0.398M	£0.224M Growth Deal funding approved	£0.224M	• Growing the Local Skills and Business base
Centenary Way Viaduct Maintenance	Lancashire County Council David Leung David.Leung@lancashire.gov.uk	Bridge improvement to an economically vital transport route.	• Project Complete – Capital works and contracted outputs achieved.	£2.242M	£1.300M Growth Deal funding approved	£1.300M	• Releasing Growth Potential
Darwen East Distributor	Blackburn With Darwen Borough Council Adam Nickson Adam.nickson@blackburn.gov.uk	New link road to support access to employment and residential development and relieve congestion on the local highway network.	• Capital element complete. • Output reporting underway.	£3.323M	£2.500M Growth Deal funding approved	£2.500M	• Releasing Growth Potential
Darwen East Development Corridor (Phase 2) – Green Bank Terrace Link Road Project	Blackburn with Darwen Borough Council Simon Jones Simon.Jones@blackburn.gov.uk	To the deliver the second phase of a local highway and road network improvements, as a natural extension to the current DEDC scheme. Works include further local highway improvements and a short new section of Link Road, which will provide the infrastructure needed to open up former stalled sites close to the M65, J4, and deliver high quality mixed use development on a complex, constrained brownfield site.	• Project live with work underway on site. PC due Mar 21.	£1.650M	£1.400M Growth Deal funding approved	£0.799M	• Releasing Growth Potential

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
East Lancashire Strategic Cycle Network	Lancashire County Council Roy Halliday Roy.Halliday@lancashire.gov.uk	Provision of an improved and extended cycling network.	<ul style="list-style-type: none"> Project live with work underway. PC due Mar 22. 	£6.158M	£2.600M Growth Deal funding approved	£2.600M	<ul style="list-style-type: none"> Releasing Growth Potential
Eden of the North	Eden Tim Narey tnarey@EdenProject.com	Eden North will re-imagine Morecambe as a seaside resort for the 21st century, providing a catalyst to drive the regeneration and transformation of the local and regional economy. It has been inspired by the natural environment of Morecambe Bay focussed on natural and human health and well-being whilst also enabling cutting edge real life research, linking into world-class research and the Health Innovation Campus. The GBF will fund development works (business case, design, planning), in order to achieve planning permission for full scheme.	<ul style="list-style-type: none"> Project live with work underway. PC due Jun 21. 	£2.000M	£1.200M Growth Deal funding approved	£0M	<ul style="list-style-type: none"> Releasing Growth Potential
Edge Hill University Innovation Technology Hub	Edge Hill University Joanne Sage Joanne.Sage@edgehill.ac.uk	The Edge Hill Technology Hub will create new and refurbished, high quality space for teaching, learning, student employability, enterprise and knowledge exchange activities. The facility will support expansion in Digital Creative and Food Science (Biotechnology), to include bioinformatics, product design and prototyping. It will also house a Knowledge Exchange, a CAVE, a Food Science facility and an Enterprise Hatchery.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£12.945M	£3.000M Growth Deal funding approved	£3.000M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Energy Simulator Suite (Equipment) for Lancashire Energy HQ	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	The Energy Simulation Suite will be situated in the Lancashire Energy HQ in the Blackpool Enterprise Zone. The simulator will enhance the Energy HQ skills training offer for real work environments inaccessible for everyday trainees in wind farm technologies, off and on-shore gas, cementation and nuclear installations.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£0.474M	£0.141M Growth Deal funding approved	£0.141M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Engineering & Innovation Centre (UCLAN)	University of Central Lancashire (UCLAN) Peter Thomas PATHomas@uclan.ac.uk	The construction of an internationally competitive centre to provide a local supply of graduate engineers for advanced manufacturing businesses, supporting industry engagement.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£31.653M	£10.500M Growth Deal funding approved	£10.327M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
EIC Drone and Command & Control Centre	University of Central Lancashire (UCLAN) Iain Martin IMartin@uclan.ac.uk	Additional investment in the successful Engineering Innovation Centre (EIC) project. Further investment will enable the creation of a Drone Command and Control Centre (DCC) to include advanced drone simulation, rapid drone technology prototype and testing capabilities.	<ul style="list-style-type: none"> Project live with work underway. PC due Mar 21. 	£1.359M	£1.210M Growth Deal funding approved	£0M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Enhancing IT Infrastructure Project	Runshaw College Janet Ivill lvill.J@runshaw.ac.uk	Upgrade of Runshaw College IT infrastructure to industry standard. Enhancing speed and resilience and facilitating excellent teaching and blended learning provision for all students.	<ul style="list-style-type: none"> Project Complete – Capital works and contracted outputs achieved. 	£0.515M	£0.204M Growth Deal funding approved	£0.204M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Fleetwood Fire Training Centre	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	Expanded and enhanced facilities for the maritime, offshore oil, gas and wider energy industry.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£0.850M	£0.530M Growth Deal funding approved	£0.529M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Food and Farming Innovation Technology Centre	Myerscough College John Wherry jwherry@myerscough.ac.uk	The provision of a hub to share innovation and best practice amongst apprentices and with employer farms.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£7.364M	£3.000M Growth Deal funding approved	£3.000M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
Food and Farming Innovation & Technology Centre (Extension)	Myerscough College John Wherry jwherry@myerscough.ac.uk	The provision of a hub to share innovation and best practice amongst apprentices and with employer farms.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Mar 21. 	£0.451M	£0.365M Growth Deal funding approved	0.014M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Futures Park	Rossendale Borough Council Guy Darragh guydarragh@rossendalebc.gov.uk	To construct 4,680m2 industrial building and 600m2 preschool to let to identified occupiers.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Aug 21. 	£6.650M	£1.530M Growth Deal funding approved	£1.501M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Lancashire Centre for Excellence for Digital Technology and Innovation	Accrington & Rossendale College Samantha Mercer S.Mercer@nelson.ac.uk	The centre is a partnership project between the college, Risual education Ltd and Microsoft providing state of the art learning space equipped with the latest Microsoft technologies. It will enhance teaching and learning and enable students to develop the digital literacy skills they need to be effective citizens and members of the workforce.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£0.241M	£0.125M Growth Deal funding approved	£0.125M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Lancashire Energy HQ	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	Development of a National Energy HQ to meet the training needs of the energy and oil and gas sector.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£9.800M	£6.146M Growth Deal funding approved	£6.146M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Lancaster Campus Teaching Hub (Health and Social Care)	University of Cumbria Rachel Lowthian rachel.lowthian@cumbria.ac.uk	This project reflects the first phase of investment at Lancaster to deliver a new state of the art teaching hub providing staff and students with fully flexible space. The new teaching hub will provide an environment conducive to multi-professional higher level learning and opportunities to increase community and employer engagement. It will support growth in qualified professionals and deliver CPD to upskill existing workforce.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£7.889M	£2.263M Growth Deal funding approved	£2.263M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Lancaster Health Innovation Campus	Lancaster University David Gregson d.gregson@lancaster.ac.uk	A multi-phased campus providing R &D space and facilities for the development of new services and technologies for health-related care. Delivered over 3 Phases.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£41.000M	£17.000M Growth Deal funding approved	£17.000M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Lomeshaye Industrial Estate Extension	Pendle Borough Council Julie Whittaker Julie.whittaker@pendle.gov.uk	The project aims to contribute towards the land acquisition and infrastructure costs to unlock a wider programme of development across a 9.04 hectare site. To be delivered by PEARL2 a Joint Venture between Pendle Borough Council and Barnfield Construction. The project will deliver over 36,000 sq.ms of new industrial floor space mainly for manufacturing businesses.	<ul style="list-style-type: none"> Project live with work under way on site. PC due Mar 21. 	£3.570M	£1.500M Growth Deal funding approved	£0	<ul style="list-style-type: none"> Releasing Growth Potential
M&E Bispham Campus	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	Replacement of building services to efficiency of teaching and learning environments, improving learner recruitment and retention in the STEM curriculum.	<ul style="list-style-type: none"> Project Complete – Capital works and contracted outputs achieved. 	£3.829M	£1.260M Growth Deal funding approved	£1.260M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Making Rooms - Lancashire First Fab Lab	Blackburn With Darwen Borough Council Tom Macpherson-Pope Tom.macpherson-pope@makingrooms.org	The Making Rooms scheme will see the conversion of a currently vacant site in Blackburn town centre into a new centre for creativity and innovation. The finished development will consist of; A Fabrication Laboratory (Fab Lab), Office space, Event Space & Catering facilities.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	0.597M	£0.451M Growth Deal funding approved	£0.451M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
Maritime Engineering Facility	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	Specialist marine engineering centre accommodation at the internationally renowned centre of excellence.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£1.259M	£0.838M Growth Deal funding approved	£0.838M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Mechanical & Electrical Replacements, South & Montreal Buildings	Blackpool & the Fylde College Chris Richards Chris.Richards@blackpool.ac.uk	Mechanical and Electrical (M&E) replacements to the South Building and Montreal building totalling 5,030m ² . The project will replace the 1970's building services which are at the end of their economic life and failing on a frequent basis.	<ul style="list-style-type: none"> Project Complete – Capital works and contracted outputs achieved. 	£1.665M	£0.525M Growth Deal funding approved	£0.525M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Merger of Nelson & Colne College with Accrington and Rossendale College	Nelson & Colne College Samantha Mercer s.mercer@nelson.ac.uk	Merger of Merger of Nelson & Colne College with Accrington and Rossendale College	<ul style="list-style-type: none"> Project live with work underway on site. PC due Jul 21. 	£22.828M	£0.500M Growth Deal funding approved	£0.500M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Nelson & Colne College - Advanced Engineering & Manufacturing Innovation Centre	Nelson & Colne College Samantha Mercer s.mercer@nelson.ac.uk	Expansion and remodelling of educational facilities and the creation of new advanced engineering, laboratory, workshop and classroom facilities.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£2.008M	£1.400M Growth Deal funding approved	£1.400M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
New STEM Technology Centre	West Lancashire College Denise Williamson Denise.williamson@westlancs.ac.uk	Purchase equipment to enable the introduction of new courses, L3 Apprenticeships, safeguard course and improvements to existing courses.	<ul style="list-style-type: none"> Project live with work underway. PC due Mar 21. 	£1.300M	£1.200M Growth Deal funding approved	£0.176M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Northlight	Barnfield Construction Ltd Jamie Irving Jamie.Irving@barnfieldconstruction.co.uk	Grade 2 listed mill building mixed use development on a 2.8 ha site comprising hotel/leisure, apartments, and managed office workspace. The project would also enable the move of LAL College to Brierfield Mill, placing the College in one of the areas of highest deprivation and greatest demand for community learning in Lancashire.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Sep 21. 	£33.496M	£5.450M Growth Deal funding approved	£3.901M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
North West Burnley Growth Corridor	Burnley Borough Council Adam Lockett ALockett@burnley.gov.uk	The NWBGC scheme will deliver infrastructure works at two sites in Padiham to enable housing and employment growth. Works will include the construction of a series of raised flood defences along the River Calder and Green Brook through Padiham, to bring forward residential units, and Public Realm Improvements, including a new public square in front of the Town Hall, aimed at boosting the vitality of Padiham Town Centre.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Aug 22. 	£7.912M	£4.900M Growth Deal funding approved	£1.828M	<ul style="list-style-type: none"> Releasing Growth Potential
Padiham Town Hall Business Hub	Burnley Borough Council Martyn Hardacre mhardacre@burnley.gov.uk	Refurbishment of the upper floor of a listed civic building that sits at the centre of the North West Burnley Growth Corridor. The project will provide 261m ² of employment floorspace across 7 individually let offices and a large co-working space.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Feb 21. 	£0.330M	£0.300M Growth Deal funding approved	£0.142M	<ul style="list-style-type: none"> Releasing Growth Potential
Pennine Gateways Blackburn and Darwen	Blackburn With Darwen Borough Council Adam Nickson Adam.nickson@blackburn.gov.uk	The proposal will deliver key transport infrastructure improvements programme at 3 main gateways into Blackburn from the M65 at Junctions 4, 5 and 6 to unlock new housing and employment growth in one of England's most deprived areas. Delivered via three separate projects namely; Futhergate, North Blackburn and South East Blackburn.	<ul style="list-style-type: none"> Futhergate project completed on site Aug 20. North Blackburn Live on site. South Blackburn Live on site. PC all projects Jul 21. 	£17.982M	£14.790M Growth Deal funding approved	£8.156M	<ul style="list-style-type: none"> Releasing Growth Potential

Lancashire Growth Deal – Project Summary (as at Qtr. 3 2020/21)

Project Title	Project Sponsor / Project Contact	Brief Project summary	Project Progress	Project Value	Growth Deal Funding	Growth Deal Spend to Qtr. 3 20/21	Strategic Economic Plan (SEP) Theme
Preston City Centre Improvements	Lancashire County Council Sharon McGuinness Sharon.McGuinness@lancashire.gov.uk	Extension of the Fishergate Central Gateway public realm to the Bus Station/Guildhall Theatre.	<ul style="list-style-type: none"> Capital element complete. Output reporting underway. 	£8.235M	£6.000M Growth Deal funding approved	£6.015M	<ul style="list-style-type: none"> Releasing Growth Potential
Preston Western Distributor	Lancashire County Council Phil Wilson Phil.Wilson@lancashire.gov.uk	Major new road linking Preston and southern Fylde to the M55 to support new housing development and improve links between the LEP's Enterprise Zones.	Project live with work underway on site. PC due Jan 23.	£189.326M	£58.000M Growth Deal funding approved	£52.563M	<ul style="list-style-type: none"> Releasing Growth Potential
Salmesbury Aerospace Enterprise Zone	Lancashire County Council Chris Dyson Chris.dyson@lancashire.gov.uk	To deliver utilities infrastructure to and on the Salmesbury Enterprise Zone (SAEZ). The project will invest in water, gas, electricity, telecoms capital works to serve the whole of the EZ.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Sep 22. 	£10.848M	£6.725M Growth Deal funding approved	£1.424M	<ul style="list-style-type: none"> Innovation and Manufacturing Excellence
Science & Engineering Facility	Runshaw College Janet Ivill Ivill.J@runshaw.ac.uk	New c.40, 000 sq. ft. Engineering and Science teaching facility attached to Runshaw College Business Centre.	<ul style="list-style-type: none"> Project Complete – Capital works and contracted outputs achieved. 	£6.116M	£4.242M Growth Deal funding approved	£4.242M	<ul style="list-style-type: none"> Growing the Local Skills and Business base
Showtown (formerly AMuseum)	Blackpool Council Heather Morrow heather.morrow@blackpool.gov.uk	New heritage based visitor attraction.	<ul style="list-style-type: none"> Project Live with works underway on site. PC due Dec 21. 	£10.332M	£1.500M Growth Deal funding approved	£0.272M	<ul style="list-style-type: none"> Renewal of Blackpool
Skelmersdale Town Centre Redevelopment	West Lancashire Council Aidan Manley Aidan.manley@westlancls.gov.uk	To provide modern retail units, together with public realm works in Skelmersdale Town Centre, linking together the shopping centre and West Lancashire College. Two significant pre-lets have been secured.	<ul style="list-style-type: none"> Project live with work underway on site. PC due Sep 21. 	£16.299M	£2.000M Growth Deal funding approved	£2.000M	<ul style="list-style-type: none"> Releasing Growth Potential
Training 2000 Additional Engineering Training Capability	Training 2000 Sadia Begum Sadia.Begum@t2000.co.uk	Development of facilities and the procurement of specialist equipment to support engineering and advanced manufacturing apprentices.	<ul style="list-style-type: none"> Project Complete – Capital works and contracted outputs achieved. 	£0.998M	£0.800M Growth Deal funding approved	£0.800M	<ul style="list-style-type: none"> Growing the Local Skills and Business base